No	Description of Work	Unit	As per Modified Shedule-B Qty	Previous Measurement		Present Measurement			Total Upto Date		Remarks
				Qty	Amount in Rs.	Qty	Rate in Rs.	Amount in Rs.	Qty	Amount in Rs.	
102	d) Two Outlet in a row, above 3.0M unto 6.0M from tapping point to outlet via switch box. ---- All terms and conditions as per the Tender document and as per the direction Engineer-in-Charge	Each	10.00			10.00	400.0	4000.00	10.00	4000.00	
103	e) Three Outlet in a row, above 6.0M unto 10.0M from tapping point to outlet via switch box. ---- All terms and conditions as per the Tender document and as per the direction Engineer-in-Charge	Each	4.00			4.00	565.0	2260.00	4.00	2260.00	
104	Supplying and fixing metal Fan box with Round Hook. ---- All terms and conditions as per the Tender document and as per the direction Engineer-in-Charge	Each	46.00			20.00	85.0	1700.00	20.00	1700.00	
105	Wiring for lighting/power circuit using one of FRLS PVC insulated 1100v grade, multistrand Copper with low conductor resistance single core cable in open or concealed system of wiring with specified IS-694:1990 & comfirming to GTP of Group-A . 1.5 sqmm ---- All terms and conditions as per the Tender document and as per the direction Engineer-in-Charge	Mtr	500.00			500.00	15.0	7500.00	500.00	7500.00	
106	b) 2.5 sqmm ---- All terms and conditions as per the Tender document and as per the direction Engineer-in-Charge	Mtr	1000.00			1000.00	25.0	25000.00	1000.00	25000.00	
107	c) 25mm dia 2mm thick ---- All terms and conditions as per the Tender document and as per the direction Engineer-in-Charge	Mtr	300.00			300.00	40.0	12000.00	300.00	12000.00	
108	d) 6 sqmm ---- All terms and conditions as per the Tender document and as per the direction Engineer-in-Charge	Mtr	100.00			100.00	60.0	6000.00	100.00	6000.00	
109	b) 2.5 sqmm ---- All terms and conditions as per the Tender document and as per the direction Engineer-in-Charge	Mtr	40.00			40.00	95.0	3800.00	40.00	3800.00	

Sl No	Description of Work	Unit	As per Modified Shedule-B Qty	Previous Measurement		Present Measurement			Total Upto Date		Remarks
				Qty	Amount in Rs.	Qty	Rate in Rs.	Amount in Rs.	Qty	Amount in Rs.	
110	Supplying and fixing regular MCB distribution boards on wall/wood board/flush mountin using required clamps, bolts, nuts with provision for fixing suitable type capacity MCB's single phase/3 phase/single door with powder coated painting. Made out of 14 SWG M.S enclosure. Double door 4 way TP & N ---- All terms and conditions as per the Tender document and as per the direction Engineer-in-Charge	Mtr	2.00			2.00	2300.0	4600.00	2.00	4600.00	
111	b) 6 way TP & N ---- All terms and conditions as per the Tender document and as per the direction Engineer-in-Charge	Mtr	2.00			2.00	2800.0	5600.00	2.00	5600.00	
112	b) 12 way SP & N ---- All terms and conditions as per the Tender document and as per the direction Engineer-in-Charge	Mtr	2.00			2.00	1600.0	3200.00	2.00	3200.00	
113	Supplying and fixing miniature circuit breakers on existing MCB distribution boards using necessary fixing materials and 'C' Type curve, indicator ON/OFF, energy cross-3 with Short circuit breaking capacity of 10K and complete wiring as required confirming to IEC 60898 5-32Amps SP ---- All terms and conditions as per the Tender document and as per the direction Engineer-in-Charge	Each	20.00			20.00	400.0	8000.00	20.00	8000.00	
114	b) 5-32Amps TPN ---- All terms and conditions as per the Tender document and as per the direction Engineer-in-Charge	Each	4.00			4.00	1540.0	6160.00	4.00	6160.00	
115	c) 40-63Amps TPN ---- All terms and conditions as per the Tender document and as per the direction Engineer-in-Charge	Each	4.00			4.00	1900.0	7600.00	4.00	7600.00	

Sl No	Description of Work	Unit	As per Modified Shedule-B Qty	Previous Measurement		Present Measurement			Total Upto Date		R
				Qty	Amount in Rs.	Qty	Rate in Rs.	Amount in Rs.	Qty	Amount in Rs.	
116	Supplying, fixing and wiring eaarth Earth Leakage Miniature Circuit Breaker [ELMCB] 240/250V upto 300mA sensitivity on existing wood/panel board. 16-25Amps 2Pole ---- All terms and conditions as per the Tender document and as per the direction Engineer-in-Charge	Each	2.00			2.00	2400.0	4800.00	2.00	4800.00	
117	b) 32-40Amps 4Pole ---- All terms and conditions as per the Tender document and as per the direction Engineer-in-Charge	Each	2.00			2.00	3250.0	6500.00	2.00	6500.00	
118	Fabricating supplying and mounting MS box made out ...SWG suitable for floor I wall mounting, fully weather proof with provision for better heat dissipation, provided with hinged front cover, equipped with tamper proof locking arrangements, with suitable size clamps with necessary cable entry pipe with gland and box should be finished with 2 coats of red oxide primer paint and finally finished with approved colour enameled metal paint etc., complete ---- All terms and conditions as per the Tender document and as per the direction Engineer-in-Charge	Sqcm	1700.00			1700.00	0.3	510.00	1700.00	510.00	

Sl No	Description of Work	Unit	As per Modified Shedule-B Qty	Previous Measurement		Present Measurement			Total Upto Date		Remarks
				Qty	Amount in Rs.	Qty	Rate in Rs.	Amount in Rs.	Qty	Amount in Rs.	
119	Supplying .....amps rated 3phase with neutral bus bar using required capacity electrolytic aluminum strips covered with heat shrinkable coloured PVC sleeve, mounted on phenoliciFRP/DMC insulator which are mounted on powder coated 40x6mm M.S.flat frame work in existing panel board. The bus bar shall have suitable holes for termination of incoming and outgoing cables as per IS specification with necessary bolts, nuts and washers etc., complete. ---- All terms and conditions as per the Tender document and as per the direction Engineer-in-Charge	mtr	2.00			2.00	2000.0	4000.00	2.00	4000.00	
120	Supplying fixing angle iron frame work fabricated out of M.S angle iron .. And m.S flat.... With bolts, washers etc., and painted with two coats of red oxide and then two coats of approved paint. 40x40x6 mm ---- All terms and conditions as per the Tender document and as per the direction Engineer-in-Charge	mtr	6.00			6.00	250.0	1500.00	6.00	1500.00	
121	a) 50x100x50x6 mm ---- All terms and conditions as per the Tender document and as per the direction Engineer-in-Charge	mtr	6.00			6.00	620.0	3720.00	6.00	3720.00	
122	Supplying and fixing Moulded Case Circuit Breaker (MCCB) .over the existing wood/panel board using necessary screws, bolts, nuts and wiring complete. Protection of Overload and Short circuit with thermal Magnetic/Micro processor release and Earth Fault as per IS-13947. (Ieu= Ics) ---- All terms and conditions as per the Tender document and as per the direction Engineer-in-Charge	Each	2.00			2.00	5700.0	11400.00	2.00	11400.00	

Sl No	Description of Work	Unit	As per Modified Shedule-B Qty	Previous Measurement		Present Mesaurement			Total Upto Date		Remark
				Qty	Amount in Rs.	Qty	Rate in Rs.	Amount in Rs.	Qty	Amount in Rs.	
123	Supplying of multi function degital meter with three line backlight LCD type display for voltage , current frequency, power, power factor, KVA, KWH,KVAR suitable for 3 phase, 4 wire LT network with IP 54degree of protection and completely wired as required with communication port and class 0.5s accuracy. ---- All terms and conditions as per the Tender document and as per the direction Engineer-in-Charge	Each	2.00			2.00	7500.0	15000.00	2.00	15000.00	
124	Supplying, fixing and wiring 0 to 600Volts 96x96mm AC Voltmeter on existing panel/wood board. ---- All terms and conditions as per the Tender document and as per the direction Engineer-in-Charge	Each	2.00			2.00	350.0	700.00	2.00	700.00	
125	Supplying, fixing and wiring 50/5 to 400/5Amps 5VA burden Current Transformer. Class 0.5 accuracy with Tape Wound ---- All terms and conditions as per the Tender document and as per the direction Engineer-in-Charge	Each	2.00			2.00	450.0	900.00	2.00	900.00	
126	Supplying and fixing of LED type panel board indicating lamp with required colour suitable for 220v A.C. 50 Hz 12/24v D.C ---- All terms and conditions as per the Tender document and as per the direction Engineer-in-Charge	Each	6.00			6.00	400.0	2400.00	6.00	2400.00	
127	Supplying of on load change over switches 4 poles, AC-23A Duty, 415V, 50Hz, AC Supply. ---- All terms and conditions as per the Tender document and as per the direction Engineer-in-Charge	Each	2.00			2.00	6250.0	12500.00	2.00	12500.00	

Sl No	Description of Work	Unit	As per Modified Shedule-B Qty	Previous Measurement		Present Measurement			Total Upto Date		Remarks
				Qty	Amount in Rs.	Qty	Rate in Rs.	Amount in Rs.	Qty	Amount in Rs.	
128	Supplying of 1.1 KV LT UG cable having aluminum conductor PVC insulated, extruded inner sheathed, galvanized, steel strip (except 2CX10Sq.mm wire armoured) confirming to IS-3975:1990 (No.of Strip indicated in GTP & extruded PVC outer sheathed armoured cable with specified IS-1554 Part-1:1988 & confirming to GTP of GROUP-A 3.5 core 50 sqmm ---- All terms and conditions as per the Tender document and as per the direction Engineer-in-Charge	Mtr	40.00			40.00	250.0	10000.00	40.00	10000.00	
129	b) 4 core 16 sqmm ---- All terms and conditions as per the Tender document and as per the direction Engineer-in-Charge	Mtr	60.00			60.00	135.0	8100.00	60.00	8100.00	
130	Labour charges for laying of 1.1 KV class UG cable in existing trench GI pipe / stoneware pipe / on wall / on pole as required. 25 sqmm to 75 sqmm ---- All terms and conditions as per the Tender document and as per the direction Engineer-in-Charge	Mtr	60.00			60.00	15.0	900.00	60.00	900.00	
131	b) 6 sqmm 16 Sqmm ---- All terms and conditions as per the Tender document and as per the direction Engineer-in-Charge	Mtr	100.00			100.00	8.0	800.00	100.00	800.00	
132	Digging of trench of 0.6m deep x 0.50 mtr wide refiling the trench to the required ground level and consolidating etc., complete.(As per Civil SR KSRB I-2, P-7)In soil (ordinary) ---- All terms and conditions as per the Tender document and as per the direction Engineer-in-Charge	Mtr	96.00			95.00	70.0	6650.00	95.00	6650.00	
133	providing and filling sand in exvated trench to cover already laid UG cable to a depth of 150mm alround the cable. ---- All terms and conditions as per the Tender document and as per the direction Engineer-in-Charge	Mtr	96.00			95.00	90.0	8550.00	95.00	8550.00	

Sl No	Description of Work	Unit	As per Modified Shedule-B Qty	Previous Measurement		Present Measurement			Total Upto Date		Remarks
				Qty	Amount in Rs.	Qty	Rate in Rs.	Amount in Rs.	Qty	Amount in Rs.	
134	providing and laying in position 100mm dia stone ware pipe in existing trench ---- All terms and conditions as per the Tender document and as per the direction Engineer-in-Charge	Mtr	56.00			55.00	200.0	11000.00	55.00	11000.00	
135	Supplying and fixing of class A (medium duty) GI pipe of wall thick ness not less than 3.25mm on pole/wall/drain crossing with necessary clamping arrangements for UG cable of 1.1 KV class. 65 mm ---- All terms and conditions as per the Tender document and as per the direction Engineer-in-Charge	Rmt	20.00			20.00	550.0	11000.00	20.00	11000.00	
136	Supplying and fixing L.T cast iron pot heads suitable for 1.1 Kv class UG cable filled with necessory bitumin / insulating compound Complete with terminals, clamps, bolts, nuts and washers. ---- All terms and conditions as per the Tender document and as per the direction Engineer-in-Charge	Rmt	2.00			2.00	600.0	1200.00	2.00	1200.00	
137	Supplying and fiixing of heavy duty cable glands suitable for UG cable of 1.1 KV class (metal only) ---- All terms and conditions as per the Tender document and as per the direction Engineer-in-Charge	Each	4.00			4.00	375.0	1500.00	4.00	1500.00	
138	Supplying tinned copper lugs and crimping and wiring to terminal point for wire of the following sizes. 50 sqmm Long Barrel ---- All terms and conditions as per the Tender document and as per the direction Engineer-in-Charge	Each	24.00			24.00	60.0	1440.00	24.00	1440.00	
139	b) 6 sqmm ---- All terms and conditions as per the Tender document and as per the direction Engineer-in-Charge	Each	24.00			24.00	5.0	120.00	24.00	120.00	

Sl No	Description of Work	Unit	As per Modified Shedule-B Qty	Previous Measurement		Present Mesaurement			Total Upto Date		Remarks
				Qty	Amount in Rs.	Qty	Rate in Rs.	Amount in Rs.	Qty	Amount in Rs.	
140	Supplying fixing and wiring earth electrode for grounding of lifts, transformers, DG sets etc using 40mm dia 2.9mm thick 2.5 mtr long GI pipe with GI funnel with mesh and suitable size reducer fixed on the top of the earth electrode. The funnel should be enclosed in a CC chamber of 400x400x400mm with a cast iron cover. The earth electrode shall have staggered holes of 12mm dia and the electrode should be covered 150mm alround with alternate layers of salt and charcoal from the bottom of the CC chamber. The connection from the electrode is to be established through GI strip using GI bolts and nuts. ---- All terms and conditions as per the Tender document and as per the direction Engineer-in-Charge	Each	8.00			8.00	4317.0	34536.00	8.00	34536.00	
141	Supplying and running of GI/Copper strips for grounding connections, using necessary fixing materials as required. GI strip 25x6mm ---- All terms and conditions as per the Tender document and as per the direction Engineer-in-Charge	Mtr	12.00			12.00	100.0	1200.00	12.00	1200.00	
142	Supplying of 2' feet - LED PVC Square Batten ..W with high quality diffuser with Life of 25000 burning hours & 70% lumen maintenance with CRI > 80. Power Input: 220-240V @ 50Hz & Power factor >0.9 along with CE approved drivers. 5 years Warranty against any manufacturing defect working under standard electrical condition LED light fighting 4' - 28 watts ---- All terms and conditions as per the Tender document and as per the direction Engineer-in-Charge	Each	32.00			32.00	1600.0	51200.00	32.00	51200.00	

Sl No	Description of Work	Unit	As per Modified Shedule-B Qty	Previous Measurement		Present Mesaurement			Total Upto Date		Remarks
				Qty	Amount in Rs.	Qty	Rate in Rs.	Amount in Rs.	Qty	Amount in Rs.	
143	Supplying and fixing PBBC/Bakelite straight or slant batten holder and wiring with 60w/230 volts lamp. ---- All terms and conditions as per the Tender document and as per the direction Engineer-in-Charge	Each	34.00			34.00	150.0	5100.00	34.00	5100.00	
144	Supplying capacitor type ceiling fan complete with down rod blades, shackle, canopies etc., for operation on 230 volts, 50 cycles. Single phase AC supply conforming to ISS-374-1979 and with double ball bearing system. 56" Sweep (1400mm) Regular moduel ---- All terms and conditions as per the Tender document and as per the direction Engineer-in-Charge	Each	0.00			0.00	2200.0	0.00	0.00	0.00	
145	Supplying exhaust fan of 1440 RPM of 300mm (12") sizewith bracket blades complete for light duty suitable to operate on 230V 50Hz. AC Supply ---- All terms and conditions as per the Tender document and as per the direction Engineer-in-Charge	Each	3.00			3.00	1600.0	4800.00	3.00	4800.00	
146	Fixing all types and all capacities fluorescent / false ceiling/spotlight/ CFLfittings indoor on the wall/ ceiling/rafters / girders using 23/0.0076" twin twisted RVC insulated wires, required nos of round blocks and clamps (if required) ---- All terms and conditions as per the Tender document and as per the direction Engineer-in-Charge	Each	0.00			0.00	95.0	0.00	0.00	0.00	
147	Fixing fluorescent light using 2mtr long 19mm 18 SWG enameled braised conduit of two Nos. rod pendent with ball socket with check nuts all nickel plated) ---- All terms and conditions as per the Tender document and as per the direction Engineer-in-Charge	Each	21.00			21.00	500.0	10500.00	21.00	10500.00	

Sl No	Description of Work	Unit	As per Modified Shedule-B Qty	Previous Measurement		Present Mesaurement			Total Upto Date		Remarks
				Qty	Amount in Rs.	Qty	Rate in Rs.	Amount in Rs.	Qty	Amount in Rs.	
148	Fixing a ceiling /Wall mounting fan of all capacities and all types to the existing 'S' hook with fan regulator to the existing board together with supplying and fixing 5 amps.ceiling rose,necessary length of 23/0.0076 inch PVC insulated twin twisted copper wire of approved quality, mounted on a suitable aize wooden board and wired ---- All terms and conditions as per the Tender document and as per the direction Engineer-in-Charge	Each	0.00			0.00	200.0	0.00	0.00	0.00	
149	Fixing a ceiling fan with extra length of GI pipe of class B 19mm dia for down rod ---- All terms and conditions as per the Tender document and as per the direction Engineer-in-Charge	Each	0.00			0.00	150.0	0.00	0.00	0.00	
150	Fixing one Exhast fan in the nitch already left in the wall with bolts and nets and 5 amps. Ceiling rose with sufficient length of 23 / 0.0076 inch PVC insulated twin core wire. ---- All terms and conditions as per the Tender document and as per the direction Engineer-in-Charge	Each	0.00			0.00	400.0	0.00	0.00	0.00	
	EIRLItems									0.00	
1	KSRRB M200-24-Dismantling of Cement Concrete Pavement By mechanical means using pneumatic tools,breaking to pieces no exceeding o.o2 cum in volume and stock piling at designated locations and disposal of dismantled materials up to a lead of 1000 meters,stacking serviceable and uncerviceable materials separately complete as per specifications.Morth specifications		42.73	42.73	35569.75	0.00	832.43	0.00	42.73	35569.75	

Sl No	Description of Work	Unit	As per Modified Shedule-B Qty	Previous Measurement		Present Mesaurement			Total Upto Date		Remarks
				Qty	Amount in Rs.	Qty	Rate in Rs.	Amount in Rs.	Qty	Amount in Rs.	
2	Dismantling burnt brick masanry in clay mortor/lime mortor/cement mortor and stocking the bricks within a radious of 50m and removing the debries to adistance up to 200m.etc as per specifications and directions of the engineer in charge of work (P265/37.47 PWD SR - 2016-17).	Cum	57.13	57.13	9499.50	0.00	166.27	0.00	57.13	9499.50	
3	KSRB 2.8: Providing and Filling in foundation with granite / trap broken metal 100mm. And down size, with approved sand including hand packing, ramming, watering, including cost of all materials and labour with all lead and lift. Complete as per specifications.	Cum	51.78	51.78	116660.46	0.00	2253.21	0.00	51.78	116660.46	
4	Providing and laying flooring using prepolished, water cut/ gang saw 19mm thick granite laid over bed of 20mm thick 1:4 cm & jointed with neat cement slurry mixed with pigment to match shade of granite slabs include laying POP on finished surface,including cost of materials, labour charges, etc., complete as per specifications	Sqm	268.83	135.90	379351.91	132.93	2791.47	371069.63	268.83	750421.53	
5	KSRB 7.9: Providing and fixing M.S. Grill work for windows and ventilators weighing 21kg/sqm using M.S Flats or M.S. Square roads, or combination of M.S. flats and quare roads as per approved design drawing including cutting steel sections and welding the same to required pattern with a coat of red lead primer, cost of materials, fixtures labour and HOM of machinery complete as per specifications. Specification No. KBS 7.12 (page No. 32/Item No.7.9PWD SR - 2016-17)	Kgs	593.65	593.65	49353.87	0.00	83.14	0.00	593.65	49353.87	

Sl No	Description of Work	Unit	Modified Shedule-B Qty	Qty	Amount in Rs.	Qty	Rate in Rs.	Amount in Rs.	Qty	Amount in Rs.	Remark
6	Providing and fixing M.S. Hand railing for Balcony with 50mm dia. M.S. hollow pipe of 14 gauge, welded to 20mmx20mm M.S. square rod placed vertically, spaced at 100mm at regular intervals of 600mm. These vertical rods laterally tied to 3 horizontal rods spaced at equal interval. These assembly is fixed to concrete by using expansion bolts and welding the same to reinforcement bars and making good the surface. All the joints and sections hould be cut to length, welded and grinded wherever necessary etc., complete . The work includes cost of all materials, labour charges for all items of work, hire charges for welding, cutting and grinding equipment, and electricity charges, etc., complete as per specification and drawing.	Sqm	63.18	40.50	114219.90	22.68	2820.24	63963.14	63.18	178183.04	
7	:Providing ,supplying & commissionig of 1 H.P submersible single phase of Make ATLANTA/SUGUNA/CRI/KIRLOSKAR/ OTER EQUIVALENT PUMPS.(Approved data rate)	Nos	2.00			2.00	17468.13	34936.26	2.00	34936.26	
8	Applying Primer coat over new wood surface and / or wood based surface with white lead paint priming including preparing the surface afetr throughly cleaning oil, grease, dirt and other foreign matter, sand papering and knotting ready mix paint including cost of materials, labour complete as per Specifications (P No. 119 Item No.15.58 PWD SR 2016-17)	Sqm	17.64			17.64	33.04	582.85	17.64	582.85	

Sl No	Description of Work	Unit	As per Modified Shedule-B Qty	Previous Measurement		Present Mesaurement			Total Upto Date		Remarks
				Qty	Amount in Rs.	Qty	Rate in Rs.	Amount in Rs.	Qty	Amount in Rs.	
9	Providing and Applying painting two coats (excluding priming coat) on new wood surface and / or wood based surface with enamel paint to give an even shade, clening the surface of all dirt, dust and foreign matter, sand papering including cost of materials, labour, complete as per specifications (P No. 119 Item No.15.60.1 PWD SR 206-17)	Sqm	17.64			17.64	89.53	1579.34	17.64	1579.34	
10	Providing and applying enamel metal paint two coats(excluding priming coat) over new steel or other metal surface brushing to give an even shade after cleaning oil, grease, dirt and other foreign matter, including cost of materials, labour, complete as perspecifications.(P No. 121 Item No.15.74 PWD SR 2016-17)	Sqm	72.74			72.74	87.40	6357.29	72.74	6357.29	

Sl No	Description of Work	Unit	As per Modified Shedule-B Qty	Previous Measurement		Present Measurement					Re...
				Qty	Amount in Rs.	Qty	Rate in Rs.	Amount in Rs.	Qty	Amount in Rs.	
11	KSRB 13-11.1 : Providing and placing on terrace, polyethylene water storage tanks with manhole lid and suitable locking arrangements, making holes of suitable diameter for inlet, outlet and over flow pipes, including cost of all materials, labour, transport charges, HOM of equipments and testing complete as per specifications.(For 1000 litre capacity) Specification No.KBS 13.22	Nos	2.00			2·00 0.00	9024.57	18049·14 0.00	0.00 2·00	0.00 18049·14	
	Grand Total				5237173.00			2237826.00		7474999.00	

5,234,901·00

2237457·00

2255,550·00

~~7447,352·00~~ 7490401·00

Asst. Engineer
Project Division-Yalahanka Zone
BBMP, Bangalore

Asst.Executive Engineer
Project Division-Yalahanka Zone
BBMP, Bangalore

Executive Engineer
Project Division-Yalahanka Zone
BBMP, Bangalore